EXTENSION OF TIME PROPOSAL

	Name of work	Improvements of balance roads and drilling of borewells in G Ramaiah layout in Attur ward no 03 of Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs 39.00 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No:475 /2013-14, dt:06/02/2014
6	No and date under which work order issued	No:475 /2013-14, dt:06/02/2014
7	Time limit originally fixed for completion	90 ~~180~~ days
8	Date of application by the contractor for granting EOT	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	90 days
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Work Completed
18	Probable time required for completion of remaining work	Work Completed
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be approved with penalty for delay.
21	Remarks of the EE and the daily rate of penalty proposed	1/4 % day penalty proposed for 90 days.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Asst. Engineer
Yelahanka Zone
Rajkath Bangalore Mahanagara
Bangalore 92